

**HAZARDOUS FUELS PROJECT REPORTING TABLE \*\*\*\*As of December 31, 2010\*\*\*\***

Work Plan/Product Step	3. Progress to Date:	4. Start Date	2. Project Length	5. Month	1. Prj. Goal	Man Hours	Percent Complete	Project End Date	Temp Staff	FT Staff	Project Issues and/or Risks
Hazard Fuel Reduction	909 Acres	3/30/2010	1 Yr	2	3560		25%	Oct 2011			Woodland, Hardwood
Seeding	694 Acres	3/12/10	5 Mo	5	1900		36.5%	Spring 2011			Spring Seeding only Mar, Apr, begin of May
Log Erosion Barriers	910.7Acres	Mid July	1 Yr	5	3800		100%	Dec. 2010			Most areas have re-vegetation will defer remaining acres
Culverts (Maintenance, Cleaning Culverts, Cutting trees)	57 Culverts	6/24/10	6 Mo	6	55		100%	Summer 2011			
Banks & Channels											
Riffles	2011		3 Mo								Project Not Started
Hazard Dead Trees	26 miles Completed	12/14/09-2/8/10	1 Mo		33 miles		78%	Spring 2011			Removing dead standing trees in stream channel. 7 miles remaining
Pole Planting	January '11		1 Mo				100%	Jan 2011			Trans-planting Project Completed
Cultural Site Protection	41 springs	11/25/2009	6 Mo	6	41		100%	Dec 2010			Cemeteries to start after springs are done
Fencing	110 miles fence repair	4/12/10	6 Mo	6	110 mi		100%	Dec2010			Completed
Farms	25	3/2/2010	1.5 Yrs	4	25		100%	Jan 2011			Transplanting sites remaining Completed